CAMBRIA AMD TASK FORCE PASSIVE TREATMENT SYSTEM EVALUATION

KOONTZTOWN AMD 56(2524)102.1 OVEN RUN SITE "B" SHADE TWP., SOMERSET CO. MARCH - APRIL, 2008

> PREPARED BY: JEFFREY J. WESTRICK, P.E. RICH BEAM, P.G. MAX SCHEELER

### **OVEN RUN PROJECT**

### PARTNERING LOCAL, STATE AND FEDERAL FUNDS

### FOR **STONYCREEK RIVER** WATER QUALITY IMPROVEMENT ACID MINE DRAINAGE ABATEMENT

### **OVEN RUN PROJECT AREA**

12 MILES NORTH OF SOMERSET, PA BETWEEN COMMUNITIES OF KANTNER AND HOOVERSVILLE

### TOTAL OF SIX TREATMENT SITES

BAMR TOTAL CONSTRUCTION COST APPROXIMATELY \$1,832,000 FOR TWO PROJECT SITES

# Oven Run Location Map

×2244



trip

### **FUNDING PARTNERS**

- USDA NRCS PL-566 Small Watershed Program (Sites D, E, F)
- PA DEP BAMR Title IV and 10% Set Aside Programs (Sites B & C)
- US EPA/PA DEP 319 Funds (Sites D & F)
- PA DEP Growing Greener Funds (Site A)

### **OVEN RUN PROJECT AREA**

Project Sponsors:

USDA-NRCS DEP-BAMR Somerset County Commissioners Somerset Conservation District

#### **Expected Benefits:**

Improved Water Quality in Oven Run and the Stonycreek River

Restoration of 10 miles of trout fishery

Elimination of public safety hazards

Improved water supply for Hooversville Borough

Improved recreational potential

#### Funding:

Authorized for PL 83-566 funding July 1993 Total BAMR Costs: **\$1,832,000** PL 83-566: **\$2,907,000**  STONYCREEK RIVER BEFORE OVEN RUN PROJECTS



BAMR PHASE I OVEN RUN SITE "C"

ABANDONED MINE RECLAMATION PROJECT NO. OSM 56(2524)101.1 COMPLETED 1997 FINAL COST OF \$730,001.41

GDF CONSULTANT DESIGN RECLAIMED 57.6 ACRE SURFACE MINE; BACKFILLED 3,400 L.F. OF DANGEROUS HIGHWALL; ELIMINATED A SOURCE OF WATER INFILTRATION TO THE DEEP MINES; AND SEALED THREE MINE OPENINGS

#### ABANDONED MINE RECLAMATION PROJECT KOONTZTOWN (OVEN RUN SITE "C") SHADE TOWNSHIP, SOMERSET COUNTY CONTRACT NO. OSM 56(2524)101.1

This project is Phase 1 of a two phase DEP project being done in conjunction with the U.S.D.A. Natural Resources Conservation Service and EPA's 319 Non Point Source Program. A total of 6 projects will be completed in the immediate area, with the goal of abating AMD impacts and improving water quality in Oven Run, Pokeytown Run, and Stony Creek.

Contract Information			Items of Constructi	on
Contractor:	Casselma	an Enterprises,Inc.	Mobilization and Demobilization	\$26,080.00
·	140 W. U	Inion Street	55.6 Acres of Clearing & Grubbing	9,200.00
	Somerse	t, PA 15501	Dewatering Old Impoundments	8,377.50
			348,578 Cubic Yards of Grading	226,575.70
Bid Openin	ng Date:	Apr 08, 1997	6,479 L. F. of Ditch Contruction	239,769.06
			Roadway Construction	11,918.93
Bid A	Amount:	\$738,020.00	Limestone Screenings for	
			Placement of Refuse Material	23,886.19
Awaı	rd Date:	May 06, 1997	Sealing of Deep Mine Openings	32,380.00
			55.6 Acres of Seeding	62,978.50
Notice to P	roceed:	May 27, 1997	Implementation of Erosion and	
			Sedimentation Control Plan	85,495.00
Completic	on Date:	Dec 03, 1997	DEP- Office Facilities	3,340.53
			FINAL TOTAL AMOUNT	\$730,001.41



One of the three mine openings that was sealed; the acid mine drainage that is collected from the openings will be treated in phase 2.

### SOUTHERN END OF SITE C

### NORTHERN END OF SITE C

CONTRACTOR OF A DESCRIPTION OF A DESCRIP

BAMR PHASE II OVEN RUN SITE "B"

ACID MINE DRAINAGE ABATEMENT PROJECT NO. AMD 56(2524)102.1 COMPLETED 1998-1999 FINAL COST OF \$1,101,947.83

GDF CONSULTANT DESIGN REVISED IN CONSTRUCTION BY BAMR; PASSIVE TREATMENT SYSTEM CONSISTING OF TWO SAPS AND TWO SEDIMENTATION BASINS WITH A DESIGN FLOW OF 350 GPM

#### PENNSYLVANIA DEPARTMENT OF ENVIRONMENTAL PROTECTION BUREAU OF ABANDONED MINE RECLAMATION

CONTRACT NO. AMD 56(2524)102.1 Acid Mine Drainage Abatement Project Koontztown (Oven Run) Shade Township, Somerset County

#### FACT SHEET

1,101,947.83

Contractor:

Final Cost:

Amerikohl Mining, Inc., 202 Sunset Drive, Butler, PA 16001

Notice To Proceed Date:

September 21, 1998.

**Completion Date:** 

November 2, 1999.

#### Major Work Items:

Grading Rock Lining Wetland Treatment Material AASHTO #10 Limestone AASHTO #1 Limestone Spent Mushroom Compost Seeding Wetland Planting 132,900 Cubic Yards 2,700 Square Yards

2,600 Ton 22,000 Ton 7,000 Cubic Yards 10 Acres 3.55 Acre

#### **Description of Project:**

The intent of the project is the abatement of acid mine drainage via passive wetland treatment facilities and successive alkalinity producing systems (SAPS). In general, a series of sedimentation basins and SAPS will be constructed. The sedimentation basins will remove metals precipitates and the SAPS will neutralize acidity using a combination of limestone, spent mushroom compost wetland planting and gravity.

#### Backround:

Upstream of Oven Run, Stony Creek is relatively unimpacted by AMD and is a heavily used recreational fishery. Downstream, AMD has significantly adversely affected stream uses, including the fishery and a public water supply in the Borough of Hooversville. A local watershed association, the Stony Creek - Conemaugh River Improvement Project (SCRIP), has spearheaded an effort to rehabilitate the watershed. As a result, six (6) AMD abatement projects were identified in the vicinity of Oven Run, five (5) of which have been completed. The projects were funded by the NRCS PL566 program, BAMR, through the Ten Percent Set Aside, Title IV and ACSI programs, and the DEP's 319 non-point source program. Completion of the six projects is expected to eliminate mine drainage in Oven Run and three (3) miles of Stony Creek, including the section where the Hooversville water supply is located. Benefits have already been observed along the entire length of the Stony Creek, including the partial restoration of a fishery down to the City of Johnstown, 22 miles downstream.

### SITE B PRIOR TO CONSTRUCTION

### START OF CONSTRUCTION SITE B













Four Pennsylvania revers were destroyed by cool wastes: more the treast are back



DRAINAGE IIV DINVIE

ACID MINE

The second secon

STRIER RATES

And the same. The flow from the true cap, and that a taking has an anomaly in the label decision of the true cap, and that a taking has an anomaly in the label decision of the true cap, and the taking has a second of the cap and the true cap and the taking has a second of the cap and the true cap and the taking has a second to the taking of the taking has a second taking has a second the taking has a second the taking has the taking has a second the taking has a second the taking has the taking has a second the taking has a second the taking has the taking has a second the taking has a second the taking has the taking has a second the taking has a second the taking has the taking has a second the taking has a second the taking has a taking has a second the taking has a second the taking has a second taking has a second the taking has a second the taking has a second taking has a second the taking has a second the taking has a second the taking has taking has a second the taking ha

Date of the sourcemp, deters have restanted hims becomes and add value devices, every how an area, where have not source of solitest and the sourcemp of the source of the source of the source response, or denote the partners of source partners to source and a disc partners works, the ward balance is our append trans, has balance as the sequence to source and appendence to source and a disc, the structure of the disc of the source of the disc of the source of the disc of the source of the source of the disc of the source of the source of the source of the disc of the source of the disc of the source of the source of the source of the source of the disc of the disc of the source of the disc of the dis

where exclused propped lines and next distinger. Despinsion intellingtive art nexts 20% of the And walls and articlesting woman are the control.

#### MINING RIVERS REBORN



CHARLES R. MECK

The issues in the set is the second of the second of the second s

#### Who Cares?

We have no matches some mensentise, where taken and the Bingel American and States and States and States and States and States and States and according performant some merers mentioned worker information for the states and states a

Area example second of the second state of the

#### The Lackawanna

I strengthed for other store sciences thank age that I for finder i the Latherson Root & Rive pairs marrhenes of Records with River

The first holosomean diverse indices with one descent from these could need other to be been as a start of the start have been a start water of the start water and the start of the start



### STONYCREEK RIVER BEFORE OVEN RUN PROJECTS

STONYCREEK RIVER AFTER OVEN RUN PROJECTS







# EXISTING OPERATIONS AND MAINTENANCE PLAN OVEN RUN SITE "B"

- Water sampling performed quarterly
- System flushing performed two to three times per year
- Flow distribution pipe added to SAP #1 by BD crew 07/24/2001
- Iron accumulation removed from Sap #1 and #2 compost layer and fresh compost added by BD crew and Bureau of Forestry in October 2001 at a cost of \$2,901.97
- Broken seal around flow control structure caused Pond #3 liner to float
  BD crew fixed Oct-Nov 2006 at a cost of \$1,288.10
- Broken flow control structure on Pond #3 fixed by BD crew June 2007

#### TREATMENT SYSTEM SCHEMATIC



#### PIPING SCHEMATIC SAP #1



#### PIPING SCHEMATIC SAP #2



#### FLOW DISTRIBUTION PIPE DETAILS



OVEN RUN SAP 1 SDR 35 PVC FLOW DISTRIBUTION PIPE

#### SIS SAMPLING POINT ID'S

DEP Laboratory Sample Submission Sheet								LAB USE ONLY Date Received:				
Bur Car 286 Ebe	eau o nbria Indu nsbu	f Aba Office strial rg, PA	ndon e Park \ 159	ed Mine Ro Road 931-4119	eclamation				Telephone:	814-472-	1800	
Pro	ogra	m:		·	Fun	ding Link:			R	eason:		
						3 8	0 1					
Co	llect	or I	D:		Date	e Collected: (MM-DD-YY)			SAC:		•	
7	4	8	5						7	19		
R	out	ine	M	onitor	ing Form							
Pro	ojec	t (Na	ame/	Number)	:OVENRUN / Ove	n Run Watershed Projec	t			onto		
Seq. # Time:		Monitoring	Point Description.			N						
(0	01-999	9)	(	(HH:MM)	ID Alias:	*	рН	D.O. (mg/l)	Cond. (umho/cm)	(cfs)	E/M	Lab Number
					ORBI	Raw Influent	_					
					ORBSAP1	DSG SAP #1	_					
					ORBPOND2	DSG Pond #2	_					
					ORBUS	Oven Run	_					
					ORBSAP2	DSG SAP #2	_					
					ORBO	Final DSG	_					
_					ORBDS	Oven Run	_					
						300 ft downstream						
		-										
We Co	eathe mme	er Co ents:	ondit	ions:								
_		_										
Co	llect	or N	ame	(Please Print	: Rich Beam	Signature	:					
* Fo	r nor	-esta	blishe	ed monitori	ng points, include latitud	le/longitude. Indicate datum and	I method in	comment	s.			

#### OVEN RUN SAMPLING LOCATIONS UPSTREAM AND DOWNSTREAM OF SITE "B"



#### SIS SAMPLING POINT INVENTORY FORM

roject ID#	Oven Run	Project Name Oven Run Watershed Project Primary Township	Shade	Primary County	Somerset	Multi To vnship/County*
LOCA	TION METHOD	Map ELEVATION ACCURACY	"If multi township/ 10 feet	county you will need	to indicate approp MEASUREN	riate township and/or county for each M MENT METHOD Map
MP# AUAS	TYPE	LOCATION DESCRIPTION	LATTITUDE		SURFACE	QUAD
RBI	MDSEP	Oven Run Site B Raw Discharge (Influent)	40.06.44	078 54 42	2120	Stovstawn
RBSAP1	MPTRM	Oven Run Site B San #1 Effluent	40-06-41	078-54-41	1980	Stovstawn
RBPOND2	MPTRM	Oven Run Site B Pond#2 Effluent	40-06-39	078 54 44	1935	Stoystown
RBUS	STRM	Site B Oven Run Upstream	40-08-43	078-54-48	1870	Stoystown
RBSAP2	MPTRM	Oven Run Site B Sap #2 Effluent	40-06-42	078-54-45	1930	Stoystown
RBO	MPTRM	Oven Run Site B Effluent from Treatment system	40-06-44	078-54-47	1860	Stoystown
RBCN	MPTRM	Oven Run Site B Effluent from Treatment system at outlet	40-06-46	078-54-48	1820	Stoystown
RBSAP1FP1	MPTRM	Oven Run Site B Sap #1 #1 Flush Pipe	40-06-46	078-54-45	2000	Stoystown
RBSAP1FP2	MPTRM	Oven Run Site B SAP #1 Flush Pipe#2	40-06-48	078-54-45	2000	Stoystown
RBSAP1FP3	MPTRM	Oven Run Site B SAP #1 Flush Pipe#3	40-06-46	078-54-46	2000	Stoystawn
RBDS	STRM	Site B Oven Run 300 ft Downstream	40-06-46	079-54-51	1960	Stoystawn
				-		
				-		

### 2001 - INSTALLATION OF FLOW DISTRIBUTION PIPE TO SAP #1



### 2001 - IRON CRUST ON TOP OF SAP #2 COMPOST LAYER



### 2001 - COMPOST ADDED TO SAP #1



### 2001 - BUREAU OF FORESTRY ADDING COMPOST TO SAP #2



### 2001 - COMPOST ADDED TO SAP #2



### 2006 - FLOATING LINER ON POND #3



### 2006 - WATER RUNNING UNDER LINER ON POND #3



### 2007 - BROKEN FLOW CONTROL STRUCTURE ON POND #3



## SYSTEM PERFORMANCE

OVEN RUN SITE "B"

## INFLUENT FLOW TO SYSTEM

**Site B Influent** 



### INFLUENT ACIDITY

Site B Influent



# INFLUENT IRON CONCENTRATIONS

**Site B Influent** 



# INFLUENT AL CONCENTRATIONS

**Site B Influent** 



# INFLUENT PH VS. EFFLUENT PH

PH Raw — pH Outlet 9 8 7 6 5 4 3 ▞▞▚▞▖ 2 · 6/30/2000 7/1/2007 7/1/1999 6/30/2001 6/30/2002 7/1/2003 6/30/2004 6/30/2005 6/30/2006 6/30/2008

# INFLUENT ACIDITY VS. EFFLUENT ACIDITY

**Oven Run Site B** 



# INFLUENT IRON VS. EFFLUENT IRON

**Oven Run Site B** 



# INFLUENT AL VS. EFFLUENT AL

**Oven Run Site B** 



# SYSTEM FLOW RATES VS DESIGN FLOW RATE

**Oven Run Site B** 



# CAMBRIA AMD TASK FORCE SITE INSPECTION

KOONTZTOWN AMD 56(2524)102.1 OVEN RUN SITE "B" MARCH 17, 2008

# MARCH 17, 2008 OBSERVATIONS

- Full flow from the Collection Basin is directed to the treatment system
- Water level in SAP #1 is very low; exposing much of the compost layer to the atmosphere
- Possible AMD flow paths on surface of SAP #1 causing short circuiting
- Seep through lower embankment of SAP #1
- Apparent preferential flow paths through compost layer over top of perforated piping system particularly at cleanout locations
- Broken cleanout on back end of SAP #2 allows short circuiting
- Dewatering valve on Pond #3 not functioning; thereby decreasing settling time for suspended solids in the flush water
- Flushing discharge rate on flush pipe #3 appears slower than #1 and #2
- Flushing discharge rate on flush pipe #4 and # 5 appears fine; but broken cleanout on back end of SAP #2 allows short circuiting
- Access ramp to level control structure on Pond #3 is under water
- Cleanout pipes are located in the ponds instead of along the sides

#### FLOW DISTRIBUTION PIPE IN SAP #1; COMPOST LAYER EXPOSED TO THE ATMOSPHERE



#### FLOW DISTRIBUTION PIPE IN SAP #1



#### DISCHARGE FROM FLUSH PIPE #3 APPEARS SLOWER



#### CLEANOUT PIPES IN MIDDLE OF SAP #2



#### BROKEN CLEANOUT AT BACK END OF SAP #2 LYING ON THE BOTTOM OF THE SAP



#### SEEP ON EMBANKMENT OF SAP #1; BROKEN CLEANOUT IN FOREGROUND



#### WATER PREFERENTIAL FLOW PATH THROUGH COMPOST LAYER AT CLEANOUT



# OVEN RUN SITE "B" OM&R PRIORITY RECOMMENDATIONS

#### BD CREW TO COMPLETE THE FOLLOWING REMEDIAL WORK:

- Dewater Pond #3 and replace the broken butterfly dewatering valve with a PVC GATE valve
- Build up the height of the access ramp to the flow control structure on Pond #3 approximately two feet
- Divert the system inflow to the emergency spillway of Pond #1 and treat the discharge with caustic soda or soda ash briquettes
- Dewater the SAPS and power clean all of the flush pipes
- Power clean all of the other SAPS pipes via the exposed cleanouts
- Cut off all cleanouts just below the compost layer and install adapters and reinstall the existing screw caps fix broken cleanout at back of SAP #2
- Separate the SAP discharge header pipes from the perforated flushing pipes (by cutting and capping all of the 6" perforated pipes) to conform with current design practices for SAP systems to reduce preferential flow paths
- Install two plywood baffles on SAP#1 and one plywood baffle on SAP #2 with tops approx.
  2.5 feet above the compost layer
- O&M Section to observe and note the extent of limestone coating at cleanouts; header pipe and baffle locations
- Dig additional test pits as directed by O&M Section to check extent of limestone coating
- BAMR Surveyors to do an as-built survey to record all cleanout locations; header pipe changes; flow distribution pipe; and to obtain elevations on all flow control boxes, spillways and embankments and install markers on sap embankments inline with the cleanouts
- Fluff the compost layer of SAP #1 and SAP #2 and replace compost in any areas as needed
- Using the survey results, adjust the stop log elevations in the flow control boxes on the Collection Basin to prevent overloading the treatment system beyond the designed flow rate of 350 GPM – emergency spillway should be three inches (3") above the primary discharge

# GENERAL OM&R RECOMMENDATIONS

- All Consent for Right of Entry agreements for this project are more than ten years old. The O & M Section should have the property ownership information refreshed and checked for current ownership; and new Right of Entry agreements obtained if deemed necessary by the realty and/or legal Departments.
- Right of Entry agreements should be checked by the O & M Section for all BAMR passive treatment systems and be kept current.
- As-built drawings need to be completed and recorded; particularly relating to the piping systems and critical system elevations.
- Any changes made during OM&R operations to the piping systems, valves, cleanouts, water levels, etc. need to be added to the original as-built drawings and recorded as revised as-builts with dates.
- System water sampling needs to be performed consistently and at regular time intervals to provide for reliable system analysis.
- Accurate flow data needs to be collected at the same time as system water sampling to provide for reliable system analysis.
- Water sampling data needs to be recorded in one central location and reviewed on a regular basis by the O & M Section to monitor system performance.
- Flow measurements, sample collection, and data recording should be done by one or two people in the O & M Section to ensure reliability and accountability.
- All Right of Entry agreements; as-built drawings, sampling location points and descriptions, SIS ID's, sampling data and analysis, OM&R operations, system changes, dates, costs, etc. for each treatment system need to be recorded in one central location by the O & M Section.
- A continuous flow recorder should be installed at any future site during project development to provide more accurate flow data to the project designer and could be reused over and over.
- A continuous flow recorder should be designed and built into the treatment system to provide more accurate and reliable flow data for system analysis by the O & M Section.

# ESTIMATED LIST OF MATERIALS FOR BD PROJECT FOR OVEN RUN SITE "B"

- One 10" Schedule 40 PVC Gate Valve
- Twenty-two (22) 6" Schedule 40 PVC cleanout adapters with female threaded ends (re-use existing threaded caps)
- Four (4) 10" Schedule 40 PVC cleanout adapters with female threaded ends (reuse existing threaded caps)
- Sixteen (16) 6" Schedule 40 PVC end caps
- PVC cement
- Forty-five (45) 4' x 8' sheets of <sup>3</sup>/<sub>4</sub>" pressure treated plywood for three (3) baffles
- Forty-seven (47) 4" x 4" x 12' pressure treated posts (cut to 6' lengths)
- Pressure treated posts to rebuild access ramp
- Stainless steel screws for fastening plywood
- 400 l.f. x 5 ft. wide rubber roofing to seal plywood bottom edge, joints and ends
- Rubber roofing wrap cement and bonding adhesive
- Twenty (20) tons of AASHTO #57 sandstone to support ends of plywood baffles and to rebuild access ramp on Pond #3
- Caustic soda drip system or soda ash briquettes

#### PROPOSED BAFFLE LOCATIONS AND HEADER PIPE SEPARATION SAP #1



#### PROPOSED BAFFLE LOCATION AND HEADER PIPE SEPARATION SAP #2

