



NOTES:

1. AN AS-BUILT SURVEY WAS NOT CONDUCTED OF THE SITE. THE ENGINEERING DESIGN SITE PLAN WAS MODIFIED PER THE FIELD CHANGES MADE DURING THE CONSTRUCTION PROCESS, BUT EXACT POND SIZES AND DIMENSIONS WERE NOT CORRECTED ON THE PLAN. ACCESS ROADS WERE PROVIDED FOR MAINTENANCE ON BOTH SIDES OF THE THREE TREATMENT PONDS, BUT ARE NOT SHOWN ON THE AS-BUILT PLAN. EXACT CONFIGURATION AND SIZES OF SPILLWAYS AND PIPES WERE ALSO NOT FIELD VERIFIED AND MAY DIFFER FROM THE ACTUAL FIELD CONDITIONS.
2. A WET SEAL AND CAPTURE PIPING SYSTEM WAS INSTALLED IN THE BIG RUN #7A MINE ENTRY ADJACENT TO LIMESTONE POND #1. THIS PIPING WAS INSTALLED ALONG THE NORTHWESTERN SIDE OF THE TREATMENT PONDS AROUND THE SYSTEM AND COMBINES WITH THE OUTFALL OF THE LIMESTONE POND #3 OUTFALL TO THE BIG RUN #3 TREATMENT SYSTEM. SINCE THIS WAS NOT PART OF THE ENGINEERING DESIGN BUT WAS DONE AS A FIELD CHANGE BY THE CONTRACTOR, NONE OF THESE FEATURES ARE SHOWN ON THE AS-BUILT PLAN.

FILE: C:\Users\bschultz\SKELLY\LO\HBG\Documents\Brad's Stuff\Blackleggs\USE FOR BR #8 AS-BUILT.dwg

AS-BUILT PLAN

DATE: JUNE 13 2014

PROJECT: R09-0236

CLIENT: SKELLY AND LOY, INC. ENGINEERS-ENVIRONMENTAL CONSULTANTS

LOCATION: 449 EISENHOWER BOULEVARD, SUITE 300 HARRISBURG, PENNSYLVANIA 17111

CONTACT: (717)232-0593 (800)892-6532 FAX (717)232-1799

REVISIONS

REV	DESCRIPTION	BY	DATE

PROJECT NO. C-1

DATE: 6/13/14

DESIGNER: B.R.S.

CHECKER: T.W.S.

APPROVER: APV

SCALE: 1" = 40'

"PLAN" FOR

BLACKLEGGS CREEK WATERSHED ASSOC.

BIG RUN #3 AND REMEDIATION SYSTEM

INDIANA COUNTY, PA

CONEMAUGH TOWNSHIP

SHEET 1 OF 1